

Marion - Updated 2-3-22

	Task Name	Start	Finish	Comments
1	ORDER WINDOWS	12/15/20	12/15/20	
2	ORDER ROOF	12/15/20	12/15/20	
3	POOL LAYOUT APPROVAL	12/23/20	12/23/20	
4	ORDER PLUMBING FIXTURES	12/30/20	12/30/20	
5	ORDER MILLWORK	01/08/21	01/08/21	
6	ORDER CABINETS	01/08/21	01/08/21	
7	ORDER GARAGE DOOR	01/13/21	01/13/21	
8	ORDER POOL DECK / DRIVEWAY	01/18/21	01/18/21	
9	ORDER APPLIANCES	01/25/21	01/25/21	
10	ORDER COUNTER TOPS	01/25/21	01/25/21	
11	ORDER MAIN FLOOR MATERIAL	02/08/21	02/08/21	
12	ORDER BATH TILE MATERIAL	02/15/21	02/15/21	
13	ORDER LIGHT FIXTURES	03/01/21	03/01/21	
14	SELECT PAINT COLORS	03/01/21	03/01/21	
15				
16				
17				
18	PERMITS ISSUED	03/31/21	03/31/21	Delay Structural issues
19	DRIVEWAY DEMO	04/01/21	04/06/21	Completed
20	INTERIOR HOUSE DEMO	04/01/21	04/03/21	Completed
21	EXTERIOR CONC WALL DEMO	04/08/21	04/10/21	Completed
22	BUILDING PADS ADDITIONS	04/13/21	04/15/21	Delay More Struct Issues
23	SURVEY SET PINS	04/16/21	04/16/21	Completed
24	FORM SLAB ADDITIONS	04/19/21	04/20/21	Completed
25	PLUMBING UNDERGROUND	04/21/21	04/23/21	Completed
26	ELECTRICAL UNDERGROUND	04/26/21	04/26/21	Completed
27	E/UNDERGROUND INSPECTION	04/27/21	04/27/21	Completed
28	A/C UNDERGROUND	04/28/21	04/28/21	Delay New Structural Design
29	PREP SLAB ADDITIONS	04/29/21	05/03/21	Completed
30	ELECTRIC STEEL BOND	05/05/21	05/05/21	Completed
31	ELEC STEEL BOND INSPECTION	05/05/21	05/05/21	Completed
32	SLAB INSPECTION	05/06/21	05/06/21	Completed
33	POUR SLAB ADDITIONS	05/07/21	05/07/21	Delays - Structural Issues
34	STRIP SLAB ADDITIONS	05/10/21	05/10/21	Completed
35	CURE / ROUGH GRADE	05/11/21	05/13/21	Completed
36	BLOCK WALLS	05/14/21	05/17/21	Structural Delays
37	DELIVER TRUSSES	05/14/21	05/14/21	Completed
38	BOND BEAM STEEL	05/19/21	05/21/21	Completed
39	BOND BEAM INSPECTION	05/24/21	05/24/21	Completed
40	BOND BEAM POUR	05/25/21	05/25/21	Completed
41	SET TRUSSES AND SHEATHING	05/26/21	05/31/21	Completed
42	GARAGE BUCKS	06/02/21	06/02/21	Completed
43	SHEATHING INSPECTION	06/02/21	06/02/21	Completed
44	ROOF PENETRATIONS	09/13/21	09/14/21	Completed
45	ENGINEERING INSPECTION	10/09/21	10/11/21	Main house complete/ need cottage
46	ROOF DRY IN	10/12/21	10/12/21	Partially done
47	SPRAY FOAM	11/05/21	11/05/21	Partially done
48	FRAMING	11/01/21	11/06/21	Still waiting on revisions 10-25

	Task Name	Start	Finish	Comments
49	MARK ELECT METER	11/08/21	11/08/21	Complete
50	STUCCO ELECT METER	11/09/21	11/09/21	Complete
51	WINDOW BUCK INSPECTION	10/27/21	10/27/21	Complete
52	BUCK WATER PROOFING	10/28/21	10/30/21	Complete
53	INSTALL WINDOWS, SGD AND ENTRY DOOR	10/29/21	11/05/21	Complete
54	HVAC ROUGH	11/16/21	11/19/21	Complete
55	HVAC INSPECTION	11/23/21	11/23/21	Complete
56	GAS ROUGH	11/18/21	11/23/21	Complete
57	GAS ROUGH INSPECTION	11/24/21	11/24/21	Complete
58	PLUMBING TOP OUT	11/19/21	11/24/21	Complete
59	PLUMBING TOP OUT INSPECTION	11/27/21	11/27/21	Complete
60	TIN CAP INSPECTION	11/27/21	11/27/21	Complete
61	ELECT ROUGH	11/23/21	12/02/21	Complete
62	ELECT ROUGH INSPECTION	12/03/21	12/04/21	Complete
63	FIRE SPRINKLER ROUGH	11/22/21	11/29/21	Complete
64	FIRE SPRINKLER ROUGH INSPECTION	11/30/21	11/30/21	Complete
65	LOW VOLTAGE ROUGH	12/02/21	12/03/21	Complete
66	LOW VOLTAGE INSPECTION	12/04/21	12/04/21	Complete
67	WIRE LATH	11/06/21	11/11/21	Complete
68	LATH INSPECTION	11/12/21	11/12/21	Complete
69	STUCCO	11/13/21	11/18/21	In progress/ Delay waiting on front door
70	DIG POOL	10/28/21	11/05/21	Complete
71	STUCCO CURE	11/19/21	11/29/21	Complete
72	FRAMING INSPECTION	12/06/21	12/07/21	Complete
73	FINAL FRAMING WALK THROUGH	12/08/21	12/08/21	Complete
74	INSULATION	12/09/21	12/10/21	Complete
75	INSULATION INSPECTION	12/11/21	12/11/21	Complete
76	DRYWALL HANG	12/13/21	12/17/21	Complete
77	EXTERIOR PAINT	11/30/21	12/02/21	Complete
78	SCREW INSPECTION	12/18/21	12/18/21	Complete
79	WINDOW SILLS	12/18/21	12/18/21	Wood Sills
80	INSTALL ROOF TILE	12/03/21	12/10/21	Complete
81	ROOF IN PROGRESS INSPECTION	12/03/21	12/06/21	Complete
82	POOL BACKFILL	12/03/21	12/06/21	Complete
83	POOL PLUMBING	12/07/21	12/11/21	Complete
84	POOL PLUMBING INSPECTION	12/13/21	12/14/21	Complete
85	BACKFILL POOL PLUMBING	12/15/21	12/15/21	Complete
86	POOL DECK BONDING	12/16/21	12/17/21	Complete
87	POOL DECKING BONDING INSPECTION	12/18/21	12/18/21	Complete
88	POOL COPING & TILE	12/20/21	12/25/21	In process
89	DRYWALL FINISH	12/20/21	02/04/22	In process
90	PRIME INTERIOR	02/07/22	02/08/22	
91	GARAGE DOOR	02/09/22	04/15/22	Delayed/ should be installed by 4-15
92	MAIN FLOOR FLOOR / BATH TILE	02/10/22	02/24/22	
93	MILLWORK	02/28/22	03/07/22	
94	INTERIOR PAINTING	03/08/22	03/12/22	
95	CABINETS	02/25/22	03/02/22	Just kitchen cabinets/ bath cabinets are after b
96	CUT DRIVE / DECK	02/14/22	02/15/22	
97	DRIVEWAY/ POOL DECK/ AC PADS	02/17/22	03/05/22	
98	UNDERGROUND ELECTRIC SERVICE	03/07/22	03/08/22	
99	COUNTER TEMPLATE TO INSTALL	03/03/22	03/14/22	

	Task Name	Start	Finish	Comments
100	DELIVER APPLIANCES	03/28/22	03/29/22	
101	HVAC TRIM	03/03/22	03/08/22	
102	GAS TRIM	03/30/22	04/01/22	
103	FIRE SPRINKLER TRIM	03/03/22	03/04/22	
104	PLUMB TRIM	03/15/22	03/19/22	
105	ELECT TRIM- TEMP POWER?	03/15/22	03/19/22	
106	ALARM TRIM	03/15/22	03/16/22	
107	POOL EQUIPMENT	03/09/22	03/09/22	
108	MIRRORS, SHELVING, SHOWER DOORS	03/18/22	03/21/22	
109	INTERIOR HARDWARE	03/28/22	03/28/22	
110	ROUGH CLEAN	03/22/22	03/23/22	
111	FINAL GRADE	03/07/22	03/09/22	
112	FENCING	03/10/22	03/15/22	
113	IRRIGATION ROUGH	03/16/22	03/17/22	
114	BACK FLOW CERT	03/16/22	03/16/22	
115	LANDSCAPE & SOD	03/18/22	03/23/22	
116	IRRIGATION TRIM OUT	03/24/22	03/25/22	
117	WINDOW SCREENS	03/24/22	03/24/22	
118	GUTTERS	03/24/22	03/25/22	
119	POOL CHILD FENCE	03/24/22	03/24/22	
120	FENCE FINAL/ POOL BARRIER INSPECTION	03/25/22	03/25/22	
121	FINISH POOL AND START UP	03/25/22	03/26/22	
122	PUNCH OUT	03/29/22	03/30/22	
123	FINAL CLEAN	04/01/22	04/02/22	
124	FINAL INSPECTIONS	04/01/22	04/04/22	
125	OWNER WALK THROUGH	04/13/22	04/13/22	
126	OWNER PUNCHOUT	04/14/22	04/19/22	
127	CERTIFICATE OF OCCUPATION	04/13/22	04/13/22	