Maintenance of Traffic

February 18, 2025




SUNDY VILLAGE


CITY COMMISSION PRESENTATION

Sundy Village Block 69 Location





Parking Garage Site Plan and Underground Level




NW Corner of SE 1st Avenue and SE 1st Street




01: SIDEWALK & ALLEY CLOSURE


- START DATE + 14 MONTHS
- ADJACENT PROPERTY SAFETY CLOSURES






- START DATE + 3 MONTHS DAYTIME
- GARAGE STRUCTURE DELIVERY & ASSEMBLY









- START DATE + 3 MONTHS NIGHTTIME
- GARAGE STRUCTURE DELIVERY & ASSEMBLY






Sundy Village Block 70 Location






Block 70 Site Plan




EXISTING CONDITIONS

•CITY SEWER RUNNING THROUGH THE PROPERTY




01: SIDEWALK & ALLEY CLOSURE


- START DATE + 15 MONTHS
- ADJACENT PROPERTY SAFETY CLOSURES



•START DATE + 4 WEEKS


•TO RE-ROUTE SEWER & STORM WITHIN S.E. 1ST ST






• START DATE + 1 WEEK

•TO CONNECT NEW SEWER & STORMWATER TO EXISTING MAIN AT INTERSECTION. WORK COMPLETED BY DAY AND REOPENING IN EVENING







•START DATE + 8 WEEKS

INSTALLATION & CONNECTION OF NEW DRAINAGE AND WATER SUPPLY FROM PROPERTY TO CITY UTILITIES.
WILL REQUIRE CLOSURE OF SE 1ST STREET EASTBOUND AND CLOSURE


OF SE 1ST AVE SOUTHBOUND






•START DATE + 3 WEEKS


•ADDITIONAL CLOSURE OF SE 1ST AVE NORTH AND SOUTHBOUND LANES TO CONNECT WATER MAIN AND TAP







•START DATE + 1 WEEK - DAYTIME ONLY


•SHEETPILE INSTALLATION ON THE NORTH AND EAST FOR ARCADE FOUNDATIONS. CLOSURES OF EASTBOUND SE 1ST STREET AND SOUTHBOUND SE 1ST AVE AND ALLEY






- START DATE + 1 WEEK
- •DELIVERY AND ASSEMBLY OF CRANE






•START DATE + 17 WEEKS


•NORTH AND EAST FACADE CONSTRUCTION. CLOSURES OF EASTBOUND SE 1ST STREET AND SOUTHBOUND SE 1ST AVE AND ALLEY






•START DATE + 1 WEEK - DAYTIME ONLY


•SHEETPILE REMOVAL ON THE NORTH AND EAST FOR ARCADE FOUNDATIONS. CLOSURES OF EASTBOUND SE 1ST ATREET AND SOUTHBOUND SE 1ST AVE AND ALLEY






•START DATE + 1 WEEK

•DISMANTLE AND REMOVAL OF CRANE







Block 70 – SE 1st Street Terraces




Block 70 – SE 1st Avenue Looking North




•START DATE + 3 WEEKS •ROAD MILL & RESURFACE AND CONCRETE CURBS





SUMMARY

- To protect the public, the following closures will be required to complete the construction of Sundy Village Block 70.
- General Construction Access
- Perimeter sidewalks and South Alley
- Underground Utility Installation in Street
- SE 1st Street and Intersection of 1st Street and 1st Ave
- Sheet Pile Installation, Removal, and Exterior Façade
- Eastbound SE 1st Street and Southbound SE 1st Ave
- Tower Crane Delivery and Erection
- SE 1st Street
- Tower Crane Dismantle
- SE 1st Street
- Asphalt Re-surfacing
- SE 1st Street, SE 1st Ave, and South Alley



COMPOSITE BLOCK 69-70 SE 1ST AVE CLOSURE

• START DATE + 1 MONTH DAYTIME

