



ID		Task Name	Duration	Start	Finish	Jan 9, '22 9	Jan 16, '22 16	Jan 23, '22 23	Jan 30, '22 30	Feb 6, '22 6	Feb 13, '22 13	Feb 20, '22 20	Feb 27, '22 27	Mar 6, '22 6	Mar 13, '22 13	Mar 20, '22 20	Mar 27, '22 27	Apr 3, '22 3
1																		
2		Procurement & Scheduling	5 days	Mon 2/7/22	Fri 2/11/22													
3		Interior	29 days	Mon 2/14/22	Thu 3/24/22													
4		Demo (Floor, Concrete, Walls)	3 days	Mon 2/14/22	Wed 2/16/22													
5		Rough MEP	5 days	Thu 2/17/22	Wed 2/23/22													
6		Rough MEP Inspections	1 day	Thu 2/24/22	Thu 2/24/22													
7		Concrete Floor Infill	3 days	Fri 2/25/22	Tue 3/1/22													
8		Framing & Door Frame	2 days	Wed 3/2/22	Thu 3/3/22													
9		Framing Inspection	1 day	Fri 3/4/22	Fri 3/4/22													
10		Hang Drywall	2 days	Mon 3/7/22	Tue 3/8/22													
11		Drywall Screw Inspection	1 day	Wed 3/9/22	Wed 3/9/22													
12		Drywall Finish	3 days	Thu 3/10/22	Mon 3/14/22													
13		Bathroom Door, Hardware & Casir	1 day	Tue 3/15/22	Tue 3/15/22													
14		Bathroom Wall Tile	2 days	Wed 3/16/22	Thu 3/17/22													
15		Paint	3 days	Tue 3/15/22	Thu 3/17/22													
16		Flooring & Base	3 days	Thu 3/17/22	Mon 3/21/22													
17		Countertops	2 days	Mon 3/21/22	Tue 3/22/22													
18		Plumbing & Electric Finish	3 days	Fri 3/18/22	Tue 3/22/22													
19		MEP Final Inspection	2 days	Wed 3/23/22	Thu 3/24/22													
20		Final Inspections	4 days	Fri 3/25/22	Wed 3/30/22													
21		Project Complete	0 days	Wed 3/30/22	Wed 3/30/22													◆ 3/30

Project: 22 01 27 Draft Construction Schedule
Date: Thu 1/27/22

Task

Split

Milestone

Summary

Project Summary

External Tasks

◆

▬

▬

▬

External Milestone

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

◆

▬

▬

◆

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Critical

◆

▬

▬

▬

Critical Split

Progress

Deadline

↓

Page 1